

Job Number: 19/0360  
Record No.: CC-0005


## CHANGE IN CONTRACT

Harris County Flood Control District

Contractor: Address:	SPRINT SAND & CLAY LLC 2141 PRESTON ST RICHMOND, TX 77469-1418	Date:	6/30/2022			
		PO Number:	P0000000327			
		PS Fund:				
		PS Activity:				
Project Name:	South Belt Stormwater Detention Basin Excavation, Phase 3					
Project ID:	A520-03-00-E003					
<i>Contractor: In connection with your contract dated 1/28/2020, for construction of the above mentioned job, the work or material outlined below was not comprehended in the original contract, or the following deduction is desired. When this order has been properly filled in, and approved, please proceed to do this work in accordance with the alterations set out below:</i>						
Description of Change Desired						
The purpose of this change is to extend quantities for two added Interceptor structures, to rework a section of formwork, to add an omitted pay item for 24" reinforced concrete pipe, and to add 26 days to the Contract. Three days are added for additional scope and twenty-three days are added for Inclement Weather experienced by the Contractor from 2/16/22 to 7/15/22.						
Estimate of Cost						
Change Type	Pay Item ID	Pay Item Name	Unit	Quantity	Unit Price	Amount
Decrease						
Increase					Subtotal	0.00
	02376-06	CONCRETE INTERCEPTOR STRUCTURE	SY	28.00	220.00	6,160.00
	02200-01	SITE PREPARATION & RESTORATION	EA	0.01	300,000.00	1,600.00
	02379-05	GEOTEXTILE FILTER MATERIAL, NON-WOVEN	SY	67.00	2.00	134.00
	02379-20	GEOGRID	SY	67.00	2.00	134.00
	02642-02	24-INCH CORRUGATED METAL PIPE	LF	326.00	110.00	35,860.00
Addition					Subtotal	43,888.00
	02611-02	24-INCH REINFORCED CONCRETE PIPE	LF	64.00	130.00	8,320.00
					Subtotal	8,320.00
		Changes in Calendar days:	26			


TOTAL ADDED TO CONTRACT:	52,208.00
TOTAL DEDUCTED FROM CONTRACT:	0.00
NET CHANGE:	52,208.00

If applicable, the Auditor's certification is made when the purchase order is amended in the system.

Approved:   
DocuSigned by:  
13313ECB376C434...


Print Name: Gene Rushing  
Project Manager

Basis and Work Agreeable to Us.

Approved:   
DocuSigned by:  
2B06EC9B8F95484...

Print Name: Tina Petersen  
HCFCD, Executive Director

Contractor: SPRINT SAND & CLAY LLC

Signed:   
DocuSigned by:  
D9519D0E0E67411...  
For the Contractor

Print Name: Tyler Cain

Authorized in Minutes Of: \_\_\_\_\_

