

Job Number: 19/0391
Record No.: CC-0003**CHANGE IN CONTRACT**

Harris County Flood Control District

| Contractor: SPECIALTY CONSTRUCTION TX LLC | | Date: 4/14/2021 | | | | |
|---|-------------|--|------|----------|-----------------|------------|
| Address: 4722 Oakshire Drive | | PO Number: P0000000851 | | | | |
| Houston, TX | | PS Fund: | | | | |
| | | PS Activity: | | | | |
| Project Name: General Repairs in the White Oak Bayou Watershed | | | | | | |
| Project ID: Z100-00-00-X297 | | | | | | |
| <i>Contractor: In connection with your contract dated 2/11/2020, for construction of the above mentioned job, the work or material outlined below was not comprehended in the original contract, or the following deduction is desired. When this order has been properly filled in, and approved, please proceed to do this work in accordance with the alterations set out below:</i> | | | | | | |
| Description of Change Desired | | | | | | |
| <p>The purpose of this change in contract is to reallocate quantity of contract items between sites to cover final actual quantities expended at each site and to address unforeseen conditions repairing a buried outfall pipe and riprapping an eroded slope encountered at the E101-00-00-X036 desilt site.</p> <p>Change is for net \$0 and adds 81 days to the Contract.</p> <p>81 days are needed due to CC-02 approval taking longer than expected over the Christmas Holidays. Final approval of CC-02 did not occur until February and the contractor chose to wait to start the added site until the change order was fully approved. All other work on the contract was completed in November, so additional time was needed to bridge the gap while the contract was on hold awaiting approval of the added site.</p> | | | | | | |
| Estimate of Cost | | | | | | |
| Change Type | Pay Item ID | Pay Item Name | Unit | Quantity | Unit Price | Amount |
| Decrease | 02120-02 | DEBRIS AND TRASH REMOVAL AND DISPOSAL IN A LANDFILL | CY | -50.00 | 10.00 | -500.00 |
| | 02120-02 | DEBRIS AND TRASH REMOVAL AND DISPOSAL IN A LANDFILL | CY | -50.00 | 10.00 | -500.00 |
| | 02269-01 | TRENCH SHORING SYSTEM,5 TO 20 FEET | LF | -1.50 | 10.00 | -15.00 |
| | 02322-01 | FLOWABLE CONCRETE FILL | CY | -100.00 | 39.00 | -3,900.00 |
| | 02921-16 | ANCHORED SODDING | SY | -316.75 | 4.00 | -1,267.00 |
| | 02315-21 | EXCAVATION & REMOVAL, DRAINAGE/DRYING AND OFF-SITE DISPOSAL | CY | -280.38 | 50.00 | -14,019.20 |
| | | | | | Subtotal | -20,201.20 |
| Increase | 02120-02 | DEBRIS AND TRASH REMOVAL AND DISPOSAL IN A LANDFILL | CY | 100.00 | 10.00 | 1,000.00 |
| | 02269-01 | TRENCH SHORING SYSTEM,5 TO 20 FEET | LF | 1.50 | 10.00 | 15.00 |
| | 02315-03 | EXCAVATION & FILL (ON-SITE MATERIAL) | CY | 206.02 | 20.00 | 4,120.40 |
| | 02322-01 | FLOWABLE CONCRETE FILL | CY | 100.00 | 39.00 | 3,900.00 |
| | 02921-16 | ANCHORED SODDING | SY | 31.05 | 4.00 | 124.20 |
| | 02921-16 | ANCHORED SODDING | SY | 23.53 | 4.00 | 94.12 |
| | 02200-13 | SITE PREPARATION & RESTORATION, INCLUDING CLEARING & GRUBBING, CARE AND CONTROL OF WATER AND | EA | 0.17 | 25,000.00 | 4,260.00 |

| | | | | | |
|----------|---------------------------------------|----------|--------|-------|-----------|
| Addition | ADJUSTMENT OF YARD DRAINS | | | | |
| | | Subtotal | | | 13,513.72 |
| | 02120-04 REMOVE & DISPOSE OF ALL PIPE | LF | 30.00 | 15.00 | 450.00 |
| | 02378-22 RIPRAP,GRADATION NO. 1 | TON | 64.86 | 80.00 | 5,188.80 |
| | 02921-16 ANCHORED SODDING | SY | 262.17 | 4.00 | 1,048.68 |
| | | Subtotal | | | 6,687.48 |
| | Changes in Calendar days: 81 | | | | |

If applicable, the Auditor's certification is made when the purchase order is amended in the system.

TOTAL ADDED TO CONTRACT: 20,201.20

TOTAL DEDUCTED FROM CONTRACT: -20,201.20

NET CHANGE: 0.00

Approved:

DocuSigned by:



15515EC0376C454...

Print Name: Gene Rushing

Project Manager

Basis and Work Agreeable to Us.

Approved:

DocuSigned by:



4BD1C2EDFD204B7...

Print Name: Russell A Poppe

HCFCF, Executive Director

Contractor: SPECIALTY CONSTRUCTION TX LLC

DocuSigned by:

Signed:



9C434FC6D913404...

For the Contractor

Print Name: Angel Toumajian

Authorized in Minutes Of: _____

