

CHANGE IN CONTRACT**Harris County Flood Control District**

Contractor: Lecon, Inc.		Date:	09/14/2021		
Address: 4302 Creekmont Houston, TX 77091		PO Number:	P323929		
		OrgKey:	28909045		
		ObjCode:	630939		
Project: General Drainage System Repairs - North					
I.D. No.: Z100-00-00-X280					
<i>Contractor: In connection with your contract dated 7/ 9/2019, for construction of the above mentioned job, the work or material outlined below was not comprehended in the original contract, or the following deduction is desired. When this order has been properly filled in, and approved, please proceed to do this work in accordance with the alterations set out below:</i>					
Description of Change Desired					
<p>The purpose of this Modification in Contract is to adjust planned and projected quantities necessary for the following: Added scope of work to P121-00-00-X009 from RFI 81, addition of G103-33-00-X008, G103-80-03.1-X032, and K100-00-00-X097 to the contract, minor corrections to various pay-items based off of completed and anticipated work. This work was directed and authorized by the HCFCD Design Project Manager. This modification results in an increase of \$666,411.25 to the Contract PO amount, and no change to contract duration.</p>					
Estimate of Cost					
Pay Item	Description	Unit	Quantity	Unit Price	Amount
Extend:					
1531-01	Provide & Install Temporary Access Mats (01565)	EA	3.0000	\$325.00	975.00
1531-02	Remove & Dispose of Temporary Access Mats (01565) (02120)	EA	3.0000	\$250.00	750.00
1562-01	Construction Fence	LF	1340.0000	\$3.00	4,020.00
2200-23	Site Preparation and Restoration (01565) (01580) (2120) (PLANS)	LS	0.0404	\$600,000.00	24,240.00
2210-01	Low Water Crossing (Plans)	EA	1.0000	\$7,000.00	7,000.00
2241-02	Care and Control of Water	EA	8.0000	\$5,500.00	44,000.00
2269-01	Trench Shoring System, 5 to 20 feet	LF	324.0000	\$12.00	3,888.00
2315-02	Excavation & Off-site Disposal (02120) (02911)	CY	90.0000	\$25.00	2,250.00
2315-03	Excavation & Fill (On-site) (02314) (02911)	CY	42.0000	\$13.00	546.00
2315-04	Imported Fill (02314)	CY	2046.0000	\$32.00	65,472.00
2315-21	Ex. & Rem., Drain/Dry, Off-site disposal (02120) (02317)	CY	1536.0000	\$29.00	44,544.00
2321-02	Cement Stabilized Sand, 200 PSI (02316)	TON	0.4300	\$45.00	19.35
2365-01	Stabilized Construction Access (02120) (02378)	SY	224.0000	\$25.00	5,600.00
2376-06	Concrete Interceptor Structure (02316) (03310)	SY	80.0000	\$120.00	9,600.00
2378-06	Granular Fill, 3-5 inches (02315) (02316)	TON	1582.0000	\$70.00	110,740.00
2378-22	Riprap, Gradation No. 1 (02315) (02316)	TON	1922.0000	\$92.00	176,824.00
2379-01	Geotextile for Riprap	SY	1479.0000	\$2.00	2,958.00
2505-06	48-inch HDPE Pipe (02316) (02321)	LF	2.0000	\$200.00	400.00
2642-04	36" CMP	LF	324.0000	\$108.00	34,992.00

CHANGE IN CONTRACT

Harris County Flood Control District

Estimate of Cost

Pay Item	Description	Unit	Quantity	Unit Price	Amount
2820-13	(02120) (02316) (02321) Remove and Replace Barricade	EA	3.0000	\$800.00	2,400.00
2840-06	REMOVE AND RE-INSTALL METAL BEAM GUARD FENCE	LF	20.0000	\$60.00	1,200.00
2921-16	Anchored Sodding	SY	325.0000	\$6.00	1,950.00
subtotal					544,368.35
Add:					
2120-46	Rem. and Dis. of Asphalt Pvmnt. (01565)	SY	1370.0000	\$6.00	8,220.00
2711-23	Hot Mix Asphalt Base Course, 4" (02316)	SY	1383.0000	\$40.75	56,357.25
2741-02	Asphalt, 2" (02742) (02743)	SY	1370.0000	\$21.11	28,920.70
2741-20	Mill & Overlay Asphalt (02742) (02743)	SY	750.0000	\$37.99	28,492.50
2773-03	Concrete Curb, 6" (02752) (03310)	LF	1.0000	\$52.45	52.45
subtotal					122,042.90
Changes In Calendar Days: 0					
If applicable, the Auditor's certification is made when the purchase order is amended in the system.					TOTAL ADDED TO CONTRACT: \$666,411.25
					TOTAL DEDUCTED FROM CONTRACT: \$0.00
					NET CHANGE: \$666,411.25
					Approved: DocuSigned by: <i>Nathan Hayden</i> 8DA153B8E4794CD Nathan Hayden, PE. Director, Construction Division
Basis and Work Agreeable to Us.					DocuSigned by: <i>Alan Black</i> 2E985FDADEC4476... Alan Black, Executive Director
Contractor: Lecon, Inc.	For the Contractor				
Signed: <i>Shawn Schmitt/Lecon</i>					
Print Name: Shawn Schmitt/Lecon	Authorized in Minutes of _____				

