



Legislation Details (With Text)

File #: 23-0504 **Version:** 1 **Name:**
Type: Contract - Amendment **Status:** Passed
File created: 1/19/2023 **In control:** Commissioners Court
On agenda: 1/31/2023 **Final action:** 1/31/2023
Title: Request for approval of change in contract No. 1 with Lecon, Inc. for Channel Improvements and Repair, adding 31 calendar days and resulting in an addition of \$100,000 to the contract amount. (White Oak Bayou Watershed, Project ID E125-00-00-X007, Job No. 21/0364, Precinct 1, MWDBE Contracted Goal: 14%, MWDBE Current Participation: 18.72%).

Sponsors:

Indexes:

Code sections:

Attachments: 1. 013123 CIC LECON PCT 1 backup

Date	Ver.	Action By	Action	Result
1/31/2023	1	Commissioners Court		

Department: Flood Control District

Department Head/Elected Official: Tina Petersen, Ph.D., P.E., Executive Director

Regular or Supplemental RCA: Regular RCA

Type of Request: Contract - Amendment

Project ID (if applicable): E125-00-00-X007

Vendor/Entity Legal Name (if applicable): Lecon, Inc.

MWDBE Contracted Goal (if applicable): 14%

MWDBE Current Participation (if applicable): 18.72%

Justification for 0% MWDBE Participation Goal: N/A - Goal is not 0% and is listed above

Request Summary (Agenda Caption):

Request for approval of change in contract No. 1 with Lecon, Inc. for Channel Improvements and Repair, adding 31 calendar days and resulting in an addition of \$100,000 to the contract amount. (White Oak Bayou Watershed, Project ID E125-00-00-X007, Job No. 21/0364, Precinct 1, MWDBE Contracted Goal: 14%, MWDBE Current Participation: 18.72%).

Background and Discussion:

New pay items will be added to the contract and quantities of existing pay items will be increased. During bidding, the imported fill pay item was inadvertently left out, and a quote had to be obtained from the Contractor for inclusion by change order. The Engineer of Record made revisions which resulted in an increase in the boulders and rock needed for armoring the slopes, an increased number of trees cleared as erosion encroached on root zones, and an increase in the excavation quantities to match revised design slopes and remove highly erodible sand along the toe of slope.

Expected Impact:

This RCA is required to complete the HCFCD construction contract under the original or needed revised scope.

Alternative Options:

This is an active construction contract, so there are not many alternatives to approving a change order other than cancelling the contract which is not recommended as doing so would substantially delay the remaining work in the construction contract.

Alignment with Goal(s):

- Justice and Safety
- Economic Opportunity
- Housing
- Public Health
- Transportation
- Flooding
- Environment
- Governance and Customer Service

Prior Court Action (if any):

Date	Agenda Item #	Action Taken
02/08/2022	225.	Award

Location: N/A

Address (if applicable):

Precinct(s): Precinct 1

Fiscal and Personnel Summary			
Service Name	4.a.2 - Construction Services		
	FY 23	FY 24	Next 3 FYs
Incremental Expenditures (do NOT write values in thousands or millions)			
Labor Expenditures	\$	\$	\$
Non-Labor Expenditures	\$100,000	\$	\$
Total Incremental Expenditures	\$100,000	\$	\$
Funding Sources (do NOT write values in thousands or millions)			
Existing Budget			
Tax Revenue - FCD	\$100,000	\$	\$
Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
Total Current Budget	\$100,000	\$	\$
Additional Budget Requested			

Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
Total Additional Budget Requested	\$	\$	\$
Total Funding Sources	\$100,000	\$	\$
Personnel (Fill out section only if requesting new PCNs)			
Current Position Count for Service	-	-	-
Additional Positions Requested	-	-	-
Total Personnel	-	-	-

Anticipated Court Date: January 31, 2023

Anticipated Implementation Date (if different from Court date):

Emergency/Disaster Recovery Note: Not an emergency, disaster, or COVID-19 related item

Contact(s) name, title, department: Yesenia Martinez, Commissioners Court Coordinator, Flood Control District

Attachments (if applicable): Change in Contract and Map