



Legislation Details (With Text)

File #: 22-5810 **Version:** 1 **Name:**

Type: Contract - Amendment **Status:** Passed

File created: 9/19/2022 **In control:** Commissioners Court

On agenda: 9/27/2022 **Final action:** 9/27/2022

Title: Request for approval of a change in contract with Main Lane Industries, LTD in connection with Traffic Signal - CE King Blvd. at Garrett Rd. - 2020, adding 168 calendar days, with an addition in the amount of \$224,614.60, Job No. 20/0373-1, UPIN 20101MF1JG01, Precinct 1, MWDBE Contracted Goal: 0% (project was awarded prior to launch of County's M/WBE Program).

Sponsors:

Indexes:

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
9/27/2022	1	Commissioners Court		

Department: County Engineer

Department Head/Elected Official: Milton Rahman, PhD, P.E., PMP, CFM, County Engineer

Regular or Supplemental RCA: Regular RCA

Type of Request: Contract - Amendment

Project ID (if applicable): Job No. 20/0373

Vendor/Entity Legal Name (if applicable): Main Lane Industries, LTD

MWDBE Contracted Goal (if applicable): 0%

MWDBE Current Participation (if applicable): 0%

Justification for 0% MWDBE Participation Goal: N/A - project was awarded prior to launch of County's M/WBE Program

Request Summary (Agenda Caption):

Request for approval of a change in contract with Main Lane Industries, LTD in connection with Traffic Signal - CE King Blvd. at Garrett Rd. - 2020, adding 168 calendar days, with an addition in the amount of \$224,614.60, Job No. 20/0373-1, UPIN 20101MF1JG01, Precinct 1, MWDBE Contracted Goal: 0% (project was awarded prior to launch of County's M/WBE Program).

Background and Discussion:

Project includes the construction of a traffic signal, selective pavement improvements and drainage work. Changes include reconciliation of actual quantities used in construction with the estimated quantities included for bidding purposes. Added items include:

- \$224,614.60 for base repair (extra work as requested by precinct).

- 168 days due to utilities conflict (12 days) and the additional base repair work 156 days.

Expected Impact:

Changes allow for addition of new bid item for repair work at the request of the Precinct.

Alternative Options:

Maintain the original scope of the project.

Alignment with Goal(s):

- Justice and Safety
- Economic Opportunity
- Housing
- Public Health
- Transportation
- Flooding
- Environment
- Governance and Customer Service

Prior Court Action (if any):

Date	Agenda Item #	Action Taken
02/23/2021	298	Contract Award

Location:

Address (if applicable): CE King Blvd. at Garrett Rd.

Precinct(s): Precinct 1

Fiscal and Personnel Summary			
Service Name	Construction		
	SFY 22	FY 23	Next 3 FYs
Incremental Expenditures (do NOT write values in thousands or millions)			
Labor Expenditures	\$	\$	\$
Non-Labor Expenditures	\$224,614.60	\$	\$
Total Incremental Expenditures	\$224,614.60	\$	\$
Funding Sources (do NOT write values in thousands or millions)			
Existing Budget			
1070 - Mobility Fund	\$224,614.60	\$	\$
Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
Total Current Budget	\$224,614.60	\$	\$
Additional Budget Requested			

Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
Total Additional Budget Requested	\$	\$	\$
Total Funding Sources	\$224,614.60	\$	\$
Personnel (Fill out section only if requesting new PCNs)			
Current Position Count for Service	-	-	-
Additional Positions Requested	-	-	-
Total Personnel	-	-	-

Anticipated Court Date: September 27, 2022

Anticipated Implementation Date (if different from Court date): N/A

Emergency/Disaster Recovery Note: Not an emergency, disaster, or COVID-19 related item

Contact(s) name, title, department: Julia Bond, P.E., Manager HCED-CPD

Attachments (if applicable): County Auditor's Form 1258B