



Legislation Details (With Text)

**File #:** 22-4554      **Version:** 1      **Name:**

**Type:** Contract - Amendment      **Status:** Passed

**File created:** 7/22/2022      **In control:** Commissioners Court

**On agenda:** 8/2/2022      **Final action:** 8/2/2022

**Title:** Request for approval of a change in contract with A Status Construction in connection with El Dorado Boulevard (Road Construction), adding 78 calendar days, with an addition in the amount of \$39,630.42, Job No. 19/0348-11, UPIN 17102MF0PM01, Precinct 2, MWDBE Contracted Goal: 0% (project was awarded prior to launch of County's M/WBE Program).

**Sponsors:**

**Indexes:**

**Code sections:**

**Attachments:**

Date	Ver.	Action By	Action	Result
8/2/2022	1	Commissioners Court		

**Department:** County Engineer

**Department Head/Elected Official:** Milton Rahman, PhD, P.E., PMP, CFM, County Engineer

**Regular or Supplemental RCA:** Regular RCA

**Type of Request:** Contract - Amendment

**Project ID (if applicable):** Job No. 19/0348

**Vendor/Entity Legal Name (if applicable):** A Status Construction

**MWDBE Contracted Goal (if applicable):** 0%

**MWDBE Current Participation (if applicable):** N/A

**Justification for 0% MWDBE Participation Goal:** N/A - project was awarded prior to launch of County's M/WBE Program

**Request Summary (Agenda Caption):**

Request for approval of a change in contract with A Status Construction in connection with El Dorado Boulevard (Road Construction), adding 78 calendar days, with an addition in the amount of \$39,630.42, Job No. 19/0348-11, UPIN 17102MF0PM01, Precinct 2, MWDBE Contracted Goal: 0% (project was awarded prior to launch of County's M/WBE Program).

**Background and Discussion:**

Project includes build out of the second half of the boulevard section of existing El Dorado Blvd from approximately 250' north of Woodbourne Dr. north to Clear Lake City Blvd. Change includes change in signal head assemblies to accommodate the 4-section left turn lane requirements, relocation of the existing pedestrian pole to accommodate the pedestrian ramp, relocation and rewiring of an existing pull box, relocation/repair of the CLWA waterline located in conflict with the proposed work, compensation for a

specialized drill bit required for the drill shaft to accommodate the existing field conditions, and relocation of ramps/signal conduit per COH request. Change also includes 30 days to complete this additional work as well as 48 days for traffic signal turn-on by COH.

**Expected Impact:**

Change allows the contractor to be compensated for the additional work outside of the original scope and as requested by the City of Houston.

**Alternative Options:**

Eliminate the work from the contract that is associated with these additional requirements to complete.

**Alignment with Goal(s):**

- Justice and Safety
- Economic Opportunity
- Housing
- Public Health
- Transportation
- Flooding
- Environment
- Governance and Customer Service

**Prior Court Action (if any):**

Date	Agenda Item #	Action Taken
12/17/2019	23.d.13.b	Contract Award
07/28/2020	1.h.3	Contract Amendment for additional funds and extension of project term
09/15/2020	1.o.5	Contract Amendment for extension of project term
09/29/2020	1.k.6	Contract Amendment for additional funds and extension of project term
01/26/2021	1.l.5	Contract Amendment for additional funds and extension of project term
04/27/2021	50	Contract Amendment for extension of project term
07/20/2021	111	Contract Amendment for additional funds and extension of project term
10/26/2021	49	Contract Amendment for additional funds
11/30/2021	33	Contract Amendment for additional funds and extension of project term
02/22/2022	55	Contract Amendment for additional funds and extension of project term
05/10/2022	48	Contract Amendment for additional funds

**Location:**

Address (if applicable): El Dorado Boulevard.

Precinct(s): Precinct 2

**Fiscal and Personnel Summary**

Service Name	Construction		
	SFY 22	FY 23	Next 3 FYs
<b>Incremental Expenditures (do NOT write values in thousands or millions)</b>			
Labor Expenditures	\$	\$	\$
Non-Labor Expenditures	\$39,630.42	\$	\$
<b>Total Incremental Expenditures</b>	<b>\$39,630.42</b>	<b>\$</b>	<b>\$</b>
<b>Funding Sources (do NOT write values in thousands or millions)</b>			
Existing Budget			
Other	\$39,630.42	\$	\$
Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
<b>Total Current Budget</b>	<b>\$39,630.42</b>	<b>\$</b>	<b>\$</b>
Additional Budget Requested			
Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
<b>Total Additional Budget Requested</b>	<b>\$</b>	<b>\$</b>	<b>\$</b>
<b>Total Funding Sources</b>	<b>\$39,630.42</b>	<b>\$</b>	<b>\$</b>
<b>Personnel (Fill out section only if requesting new PCNs)</b>			
Current Position Count for Service	-	-	-
Additional Positions Requested	-	-	-
<b>Total Personnel</b>	<b>-</b>	<b>-</b>	<b>-</b>

**Anticipated Court Date: August 02, 2022**

**Anticipated Implementation Date (if different from Court date): N/A**

**Emergency/Disaster Recovery Note:** Not an emergency, disaster, or COVID-19 related item

**Contact(s) name, title, department:** Julia Bond, P.E., Manager HCED-CPD

**Attachments (if applicable):** County Auditor's Form 1258B