



Legislation Details (With Text)

File #: 22-4555 **Version:** 1 **Name:**
Type: Contract - Amendment **Status:** Passed
File created: 7/22/2022 **In control:** Commissioners Court
On agenda: 8/2/2022 **Final action:** 8/2/2022
Title: Request for approval of a change in contract with Cracon, Inc. in connection with El Dorado Boulevard (Construction of Storm Sewer and Sidewalks), adding 95 calendar days, with an addition in the amount of \$3,900.00, Job No. 21/0141-2, UPIN 17102MF0PM01, Precinct 2, MWDBE Contracted Goal: 0% (project was awarded prior to launch of County's M/WBE Program).

Sponsors:

Indexes:

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
8/2/2022	1	Commissioners Court		

Department: County Engineer

Department Head/Elected Official: Milton Rahman, PhD, P.E., PMP, CFM, County Engineer

Regular or Supplemental RCA: Regular RCA

Type of Request: Contract - Amendment

Project ID (if applicable): Job No. 21/0141

Vendor/Entity Legal Name (if applicable): Cracon, Inc.

MWDBE Contracted Goal (if applicable): N/A

MWDBE Current Participation (if applicable): N/A

Justification for 0% MWDBE Participation Goal: N/A - project was awarded prior to launch of County's M/WBE Program

Request Summary (Agenda Caption):

Request for approval of a change in contract with Cracon, Inc. in connection with El Dorado Boulevard (Construction of Storm Sewer and Sidewalks), adding 95 calendar days, with an addition in the amount of \$3,900.00, Job No. 21/0141-2, UPIN 17102MF0PM01, Precinct 2, MWDBE Contracted Goal: 0% (project was awarded prior to launch of County's M/WBE Program).

Background and Discussion:

Project includes the construction storm sewer trunk line and sidewalk along El Dorado Blvd. Change includes a new item for filter fabric to prevent excessive silt from washing onto the adjacent roadway. Change also includes additional time associated with utility delays.

Expected Impact:

Change allows work to be completed without impact to the adjacent roadway and also allows the Contractor to complete the project without penalty for delays beyond his control.

Alternative Options:

Allow construction to continue with the risk of blocking drainage on the adjacent roadway.

Alignment with Goal(s):

- ☐ Justice and Safety
- ☐ Economic Opportunity
- ☐ Housing
- ☐ Public Health
- ☒ Transportation
- ☐ Flooding
- ☐ Environment
- ☐ Governance and Customer Service

Prior Court Action (if any):

Date	Agenda Item #	Action Taken
06/29/2021	379	Contract Award
03/08/2022	43	Contract Amendment for additional funds and extension of project term

Location:

Address (if applicable): El Dorado Boulevard.

Precinct(s): Precinct 2

Fiscal and Personnel Summary			
Service Name	Construction		
	SFY 22	FY 23	Next 3 FYs
Incremental Expenditures (do NOT write values in thousands or millions)			
Labor Expenditures	\$	\$	\$
Non-Labor Expenditures	\$3,900.00	\$	\$
Total Incremental Expenditures	\$3,900.00	\$	\$
Funding Sources (do NOT write values in thousands or millions)			
Existing Budget			
Other	\$3,900.00	\$	\$
Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
Total Current Budget	\$3,900.00	\$	\$
Additional Budget Requested			
Other	\$	\$	\$
Choose an item.	\$	\$	\$

Choose an item.	\$	\$	\$
Total Additional Budget Requested	\$	\$	\$
Total Funding Sources	\$3,900.00	\$	\$
Personnel (Fill out section only if requesting new PCNs)			
Current Position Count for Service	-	-	-
Additional Positions Requested	-	-	-
Total Personnel	-	-	-

Anticipated Court Date: August 02, 2022

Anticipated Implementation Date (if different from Court date): N/A

Emergency/Disaster Recovery Note: Not an emergency, disaster, or COVID-19 related item

Contact(s) name, title, department: Julia Bond, P.E., Manager HCED-CPD

Attachments (if applicable): County Auditor's Form 1258B