



Legislation Details (With Text)

File #: 22-4561 **Version:** 1 **Name:**

Type: Contract - Amendment **Status:** Passed

File created: 7/22/2022 **In control:** Commissioners Court

On agenda: 8/2/2022 **Final action:** 8/2/2022

Title: Request for approval of a change in contract with WadeCon, LLC in connection with Telge Road 1 - Tuckerton Road to Moray View Drive, adding 35 calendar days, with no change in the amount, Job No. 21/0107-1, UPIN 191033962812, Precinct 3, MWDBE Contracted Goal: 0% (project was awarded prior to launch of County's M/WBE Program).

Sponsors:

Indexes:

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
8/2/2022	1	Commissioners Court		

Department: County Engineer

Department Head/Elected Official: Milton Rahman, PhD, P.E., PMP, CFM, County Engineer

Regular or Supplemental RCA: Regular RCA

Type of Request: Contract - Amendment

Project ID (if applicable): Job No. 21/0107

Vendor/Entity Legal Name (if applicable): WadeCon, LLC

MWDBE Contracted Goal (if applicable): N/A

MWDBE Current Participation (if applicable): N/A

Justification for 0% MWDBE Participation Goal: N/A - project was awarded prior to launch of County's M/WBE Program

Request Summary (Agenda Caption):

Request for approval of a change in contract with WadeCon, LLC in connection with Telge Road 1 - Tuckerton Road to Moray View Drive, adding 35 calendar days, with no change in the amount, Job No. 21/0107-1, UPIN 191033962812, Precinct 3, MWDBE Contracted Goal: 0% (project was awarded prior to launch of County's M/WBE Program).

Background and Discussion:

Project includes the reconstruction of Telge Road from Tuckerton Road to Moray View Drive including concrete replacement and storm sewer construction. Change includes additional time associated with a change in inlet type to accommodate existing conditions (5 days) and a revision of the Traffic Control Plan at the Precinct request (30 days).

Expected Impact:

Change allows the Contractor to incorporate a change in scope to the project without penalty associated with delay.

Alternative Options:

Maintain the original scope of the project.

Alignment with Goal(s):

- Justice and Safety
- Economic Opportunity
- Housing
- Public Health
- Transportation
- Flooding
- Environment
- Governance and Customer Service

Prior Court Action (if any):

Date	Agenda Item #	Action Taken
06/08/2021	248	Contract Award

Location:

Address (if applicable): Telge Road.

Precinct(s): Precinct 3

Fiscal and Personnel Summary			
Service Name			
	SFY 22	FY 23	Next 3 FYs
Incremental Expenditures (do NOT write values in thousands or millions)			
Labor Expenditures	\$	\$	\$
Non-Labor Expenditures	\$	\$	\$
Total Incremental Expenditures	\$	\$	\$
Funding Sources (do NOT write values in thousands or millions)			
Existing Budget			
Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
Total Current Budget	\$	\$	\$
Additional Budget Requested			

Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
Total Additional Budget Requested	\$	\$	\$
Total Funding Sources	\$	\$	\$
Personnel (Fill out section only if requesting new PCNs)			
Current Position Count for Service	-	-	-
Additional Positions Requested	-	-	-
Total Personnel	-	-	-

Anticipated Court Date: August 02, 2022

Anticipated Implementation Date (if different from Court date): N/A

Emergency/Disaster Recovery Note: Not an emergency, disaster, or COVID-19 related item

Contact(s) name, title, department: Julia Bond, P.E., Manager HCED-CPD

Attachments (if applicable): County Auditor's Form 1258B