



## Legislation Details (With Text)

**File #:** 22-5722 **Version:** 1 **Name:**  
**Type:** Contract - Amendment **Status:** Passed  
**File created:** 9/15/2022 **In control:** Commissioners Court  
**On agenda:** 9/27/2022 **Final action:** 9/27/2022  
**Title:** Request for approval of change in contract No. 16 with James Construction Group, LLC, for Brays Bayou Federal Flood Control Project, adding 72 calendar days with no change to the contract amount. (Brays Bayou Watershed, Bond ID C-11, Project ID D100-00-00-B047, Job No. 19/0365, Precincts 1, 2 and 4, MWDBE Participation Goal: N/A - project was awarded prior to launch of County's M/WBE Program).

**Sponsors:**

**Indexes:**

**Code sections:**

**Attachments:** 1. 092722 CIC NO. 16 JAMES PCT 1, 2, 4 backup

Date	Ver.	Action By	Action	Result
9/27/2022	1	Commissioners Court		

**Department:** Flood Control District

**Department Head/Elected Official:** Tina Petersen, Ph.D., P.E., Executive Director

**Regular or Supplemental RCA:** Regular RCA

**Type of Request:** Contract - Amendment

**Project ID (if applicable):** D100-00-00-B047

**Vendor/Entity Legal Name (if applicable):** James Construction Group, LLC

**MWDBE Contracted Goal (if applicable):** N/A

**MWDBE Current Participation (if applicable):** N/A

**Justification for 0% MWDBE Participation Goal:** N/A - project was awarded prior to launch of County's M/WBE Program

**Request Summary (Agenda Caption):**

Request for approval of change in contract No. 16 with James Construction Group, LLC, for Brays Bayou Federal Flood Control Project, adding 72 calendar days with no change to the contract amount. (Brays Bayou Watershed, Bond ID C-11, Project ID D100-00-00-B047, Job No. 19/0365, Precincts 1, 2 and 4, MWDBE Participation Goal: N/A - project was awarded prior to launch of County's M/WBE Program).

**Background and Discussion:**

This Contract Change is to add 72 days to the contract time due to the delay by TXDOT at the Calhoun bridge project. Previous contract change added 184 days to the contract time because TXDOT's projected completion date for their bridge project was June 30, 2022. TXDOT has changed their projected completion date to September 11, 2022. This change extends the contract time to December 11, 2022, to provide James

Construction additional days to perform the work - from September 12, 2022, to December 11, 2022.

**Expected Impact:**

This RCA is required to complete the District construction contract under original or needed revised scope.

**Alternative Options:**

This is an active construction contract, so there are not many alternatives to approving a change order other than cancelling the contract which is not recommended as doing so would substantially delay the remaining work in the construction contract.

**Alignment with Goal(s):**

- ☐ Justice and Safety
- ☐ Economic Opportunity
- ☐ Housing
- ☐ Public Health
- ☐ Transportation
- ☒ Flooding
- ☐ Environment
- ☐ Governance and Customer Service

**Prior Court Action (if any):**

Date	Agenda Item #	Action Taken
02/25/2020	2.	Award
07/14/2020	I.2.c.3	Change in Contract No. 1
08/11/2020	I.2.c.2	Change in Contract No. 2
11/10/2020	I.2.c.1	Change in Contract No. 3
01/05/2021	I.2.c.1	Change in Contract No. 4
02/09/2021	86.	Change in Contract No. 5
05/25/2021	78.	Change in Contract No. 6
06/08/2021	98.	Change in Contract No. 7
09/14/2021	147.	Change in Contract No. 8
11/30/2021	91.	Change in Contract No. 9
01/04/2022	105.	Change in Contract No. 10
03/08/2022	121.	Change in Contract No. 11
03/22/2022	110.	Change in Contract No. 12
05/10/2022	126.	Change in Contract No. 13
07/19/2022	129.	Change in Contract No. 14
08/02/2022	110.	Change in Contract No. 15

**Location: N/A**

Address (if applicable):

Precinct(s): Precincts 1, 2, & 4

<b>Fiscal and Personnel Summary</b>			
Service Name	N/A		
	<b>SFY 22</b>	<b>FY 23</b>	<b>Next 3 FYs</b>
<b>Incremental Expenditures (do NOT write values in thousands or millions)</b>			
Labor Expenditures	\$	\$	\$
Non-Labor Expenditures	\$	\$	\$
<b>Total Incremental Expenditures</b>	\$	\$	\$
<b>Funding Sources (do NOT write values in thousands or millions)</b>			
<b>Existing Budget</b>			
Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
<b>Total Current Budget</b>	\$	\$	\$
<b>Additional Budget Requested</b>			
Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
<b>Total Additional Budget Requested</b>	\$	\$	\$
<b>Total Funding Sources</b>	\$	\$	\$
<b>Personnel</b> (Fill out section only if requesting new PCNs)			
Current Position Count for Service	-	-	-
Additional Positions Requested	-	-	-
<b>Total Personnel</b>	-	-	-

**Anticipated Court Date: September 27, 2022**

**Anticipated Implementation Date (if different from Court date):**

**Emergency/Disaster Recovery Note:** Not an emergency, disaster, or COVID-19 related item

**Contact(s) name, title, department:** Tina Petersen, Ph.D., P.E., Executive Director, Flood Control District

**Attachments** (if applicable): Change in Contract and Map