



Legislation Details (With Text)

File #: 22-5815 **Version:** 1 **Name:**
Type: Contract - Amendment **Status:** Agenda Ready
File created: 9/19/2022 **In control:** Commissioners Court
On agenda: 9/27/2022 **Final action:** 9/27/2022
Title: Request for approval of a change in contract with Statewide Traffic Signal Co. in connection with final construction of Traffic Signal - West Road at Miramesa Drive - 2020, adding 123 calendar days, with a deduction in the amount of \$22,948.26, Job No. 18/0323-1, UPIN 21103MF1QC01, Precinct 3, MWDBE Contracted Goal: 0% (project was awarded prior to launch of County's M/WBE Program).

Sponsors:

Indexes:

Code sections:

Attachments:

Date	Ver.	Action By	Action	Result
9/27/2022	1	Commissioners Court		

Department: County Engineer

Department Head/Elected Official: Milton Rahman, PhD, P.E., PMP, CFM, County Engineer

Regular or Supplemental RCA: Regular RCA

Type of Request: Contract - Amendment

Project ID (if applicable): Job No. 18/0323

Vendor/Entity Legal Name (if applicable): Statewide Traffic Signal Co.

MWDBE Contracted Goal (if applicable): 0%

MWDBE Current Participation (if applicable): 0%

Justification for 0% MWDBE Participation Goal: N/A - project was awarded prior to launch of County's M/WBE Program

Request Summary (Agenda Caption):

Request for approval of a change in contract with Statewide Traffic Signal Co. in connection with final construction of Traffic Signal - West Road at Miramesa Drive - 2020, adding 123 calendar days, with a deduction in the amount of \$22,948.26, Job No. 18/0323-1, UPIN 21103MF1QC01, Precinct 3, MWDBE Contracted Goal: 0% (project was awarded prior to launch of County's M/WBE Program).

Background and Discussion:

Project includes construction of a traffic signal system at West Road at Miramesa Drive. Changes include reconciliation of actual quantities used in construction with the estimated quantities included for bidding purposes (major reduced items include wheelchair ramps and traffic control. Change also includes an additional 123 days. This project was constructed within the limits of an on-going roadway construction

project at the request of the Precinct. The work on this project was halted until the roadway project was completed within this location.

Expected Impact:

Changes allow unused funds to be transferred back to the Precinct. It also allows the extension of contract time to complete the roadway project at the same location.

Alternative Options:

Increase the scope of the project to utilize the unused funds.

Alignment with Goal(s):

- ☐ Justice and Safety
- ☐ Economic Opportunity
- ☐ Housing
- ☐ Public Health
- ☒ Transportation
- ☐ Flooding
- ☐ Environment
- ☐ Governance and Customer Service

Prior Court Action (if any):

Date	Agenda Item #	Action Taken
11/10/2020	21.d.11.e	Contract Renewal

Location:

Address (if applicable): West Road at Miramesa Drive.

Precinct(s): Precinct 3

Fiscal and Personnel Summary			
Service Name			
	SFY 22	FY 23	Next 3 FYs
Incremental Expenditures (do NOT write values in thousands or millions)			
Labor Expenditures	\$	\$	\$
Non-Labor Expenditures	-\$22,948.26	\$	\$
Total Incremental Expenditures	-\$22,948.26	\$	\$
Funding Sources (do NOT write values in thousands or millions)			
Existing Budget			
1070 - Mobility Fund	-\$22,948.26	\$	\$
Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$

Total Current Budget	-\$22,948.26	\$	\$
Additional Budget Requested			
Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
Total Additional Budget Requested	\$	\$	\$
Total Funding Sources	-\$22,948.26	\$	\$
Personnel (Fill out section only if requesting new PCNs)			
Current Position Count for Service	-	-	-
Additional Positions Requested	-	-	-
Total Personnel	-	-	-

Anticipated Court Date: September 27, 2022

Anticipated Implementation Date (if different from Court date): N/A

Emergency/Disaster Recovery Note: Not an emergency, disaster, or COVID-19 related item

Contact(s) name, title, department: Julia Bond, P.E., Manager HCED-CPD

Attachments (if applicable): County Auditor's Form 1258B