



## Legislation Details (With Text)

**File #:** 24-2242      **Version:** 1      **Name:**  
**Type:** Contract - Amendment      **Status:** Passed  
**File created:** 4/10/2024      **In control:** Commissioners Court  
**On agenda:** 4/23/2024      **Final action:** 4/23/2024  
**Title:** Request for approval of a change in contract with CE Barker Ltd., in connection with Western Homes Addition Subdivision Drainage Improvements - 2018, adding two calendar days, with an addition in the amount of \$3,573.75, Job No. 22/0425-2, UPIN 20102MF1E501, Precinct 2, MWDBE Contracted Goal: 30.60%, MWDBE Current Participation: 27.44%.

**Sponsors:**

**Indexes:**

**Code sections:**

**Attachments:**

Date	Ver.	Action By	Action	Result
4/23/2024	1	Commissioners Court		

**Department:** County Engineer

**Department Head/Elected Official:** Milton Rahman, PhD, P.E., PMP, CFM, ENV SP, County Engineer

**Regular or Supplemental RCA:** Regular RCA

**Type of Request:** Contract - Amendment

**Project ID** (if applicable): UPIN - 20102MF1E501 - Job No. 22/0425

**Vendor/Entity Legal Name** (if applicable): CE Barker Ltd.

**MWDBE Contracted Goal** (if applicable): 30.60%

**MWDBE Current Participation** (if applicable): 27.44%

**Justification for 0% MWDBE Participation Goal:** N/A - Goal is not 0% and is listed above

### Request Summary (Agenda Caption):

Request for approval of a change in contract with CE Barker Ltd., in connection with Western Homes Addition Subdivision Drainage Improvements - 2018, adding two calendar days, with an addition in the amount of \$3,573.75, Job No. 22/0425-2, UPIN 20102MF1E501, Precinct 2, MWDBE Contracted Goal: 30.60%, MWDBE Current Participation: 27.44%.

### Background and Discussion:

The location of the work is in the Western Homes Subdivision is in the Halls Bayou Watershed. The proposed improvements include installation of new storm sewer system, roadway paving, driveway paving, widening and regrading of existing roadside ditches, and detention pond improvements.

The Change in contract request includes the following:

- PCO #8 - Reinforced concrete collar - Due to field conditions at two locations, it was decided that culvert between two driveways will be made continuous by adding a piece of RCP in between the culverts using concrete collars. Added new line item #113 with an added cost of \$3,572.00 and 2 days.
- PCO #12 - Additional quantity of 2 for Modified Type A inlets on 5x4 Junction Boxes (line item #49) - Due to two unaccounted modified Type A inlets on 5x4 junction boxes on line item #49 in original bid quantity, the overrun is being balanced out by deducting from underrunning line item #53 - 4x11 Junction Box. Extended line item #49 by 2 Each, Deducted line item #53 1.42 Each Added \$0.55 and 0 days.
- PCO #13 - Additional quantity of 1 for 4x9 Junction Box (line item #52)- Due to one unaccounted 4x9 junction boxes on line item #52 in original bid quantity, the overrun is being balanced out by deducting from underrunning line item #56 - 4x16 Junction Box. Adding quantity of 1 each to line item #52, deducted from line item #56 by 0.993 Each Added \$0.71 and 0 days.
- PCO #14 - Additional quantity of 1 for 4x10 Junction Box (line item #57) - Due to one unaccounted 4x10 Junction box on line item #57 in original bid quantity, the overrun is being balanced out by deducting from underrunning line item #56 - 4x16 Junction Box. Extended line item #57 by 1 Each, deducted from line item #56 by 0.9152 Each Added \$0.03 and 0 days.
- PCO #15 - Additional quantity of schedule 40 PVC pipe - Due to a minor field adjustment, there was a change in field measured length of PVC pipe under line item #83, original plan quantity is short by 3 linear feet. The existing line item #91 for stabilized Construction Access is permanently underrunning and \$75 is being transferred from these funds. Adding quantity of 3 linear feet to line item #83, deducted from existing line item #91 by 2.67 square yards. Added \$0.00 and 0 days.
- PCO #16 - Additional quantity of 18 inch arch reinforced concrete pipe (line item 41)- Existing line item #41 overran the original commitment amount due to changes in design leading to a change in culvert size and geometry. The change in quantity is being balanced out from funds that will be unutilized on other line items that will be permanently underrunning. Added quantity of 141.4 linear feet to existing line item #41, deducted from existing line item #42 - 36 inch diameter reinforced concrete pipe. Added \$0.00 and 0 days.
- PCO#17 - Added new line item #114 - 7x4 Junction Box - Due to a typographical error on the contract plans, a 7x4 junction box was cast in place instead of the intended 5x4 junction box. Funds from the permanently underrunning line item #48 is being moved to compensate for the new junction box. Added 1 Each new line item #114 - 7x4 junction box (Cast in place), deduct 0.8248 Each from existing underrunning line item #48 - 7x6 Junction box. Added \$0.40 and 0 days.
- PCO#18 - Additional quantity for line item #95 - Temporary driveways by 25 Each- The bid tab wasn't updated to reflect an additional 25 driveways that were added prior to bid on line item #95. Funds from permanently underrunning line items #91 and #46 are being utilized to compensate the additional 25 temporary driveways that were missed. Added quantity of 25 Each to line item #95, Deducted 3194 square yard from line item #91 and deducted 17.47 linear feet from line item #46. Added \$0.06 and 0 days.

#### **Expected Impact:**

This project seeks to reduce flooding and strengthen resiliency in Harris County by assisting in the alleviation of structural flood damage to homes in the community. This change in contract is a step in the process to reduce the financial, physical, and emotional burden flood damage places on homeowners and will reduce the financial impact of recovery costs to the City of Houston homeowners, Harris County, and FEMA. The fiscal impact for this project will come from the 1080 Funding for the Recovery and Resiliency Division subdivision projects with the long-term goal of reducing drainage costs in the future. No impact to project schedule or staffing anticipated.

#### **Alternative Options:**

The County could elect to fund the requested task or choose to reject it. However, if not approved, the contractor will not be able to complete the scope of work.

**Alignment with Goal(s):**

- ☐ Justice and Safety
- ☐ Economic Opportunity
- ☐ Housing
- ☐ Public Health
- ☒ Transportation
- ☒ Flooding
- ☐ Environment
- ☐ Governance and Customer Service

**Prior Court Action** (if any):

Date	Agenda Item #	Action Taken
3/14/2023	23-1760	Award of Construction Contract- C.E
12/5/2023	23-6962	Change Order Approved.

**Location:** Western Homes Addition Drainage Subdivision

Address (if applicable): N/A

Precinct(s): Precinct 2

**Fiscal and Personnel Summary**

Service Name	Engineering			
	Current Fiscal Year Cost			Annual Fiscal Cost
	Labor	Non-Labor	Total	Recurring Expenses
<b>Funding Sources</b>				
<b>Existing Budget</b>				
1080 - Infrastructure Fund	\$	\$3,573.75	\$3,573.75	\$
Choose an item.	\$	\$	\$	\$
Choose an item.	\$	\$	\$	\$
Total Current Budget	\$	\$3,573.75	\$3,573.75	\$
<b>Additional Budget Request</b> ( <i>Requires Fiscal Review Request Form</i> )				
Choose an item.	\$	\$	\$	\$
Choose an item.	\$	\$	\$	\$
Choose an item.	\$	\$	\$	\$
Total Additional Budget Request	\$	\$	\$	\$
<b>Total Funding Request</b>	\$	<b>\$3,573.75</b>	<b>\$3,573.75</b>	\$
<b>Personnel</b> (Fill out section only if requesting new PCNs)				

Current Position Count for Service	-	-	-	-
Additional Positions Request	-	-	-	-
<b>Total Personnel</b>	-	-	-	-

**Anticipated Court Date:** April 23, 2024

**Anticipated Implementation Date (if different from Court date):**

**Emergency/Disaster Recovery Note:** Not an emergency, disaster, or COVID-19 related item

**Contact(s) name, title, department:** Erwin Burden, P.E., CFM, Director of Disaster & Recovery Resiliency Division, Harris County Engineering Department

**Attachments** (if applicable): Change in Contract (CIC)