



Legislation Text

File #: 22-4563, **Version:** 1

Department: County Engineer

Department Head/Elected Official: Milton Rahman, PhD, P.E., PMP, CFM, County Engineer

Regular or Supplemental RCA: Regular RCA

Type of Request: Contract - Amendment

Project ID (if applicable): Job No. 21/0077

Vendor/Entity Legal Name (if applicable): WadeCon, LLC

MWDBE Contracted Goal (if applicable): N/A

MWDBE Current Participation (if applicable): N/A

Justification for 0% MWDBE Participation Goal: N/A - project was awarded prior to launch of County's M/WBE Program

Request Summary (Agenda Caption):

Request for approval of a change in contract with WadeCon, LLC in connection with Intersection Improvements - Fry Road at Longenbaugh Road - 2019, adding 75 calendar days, with no change in the amount, Job No. 21/0077-1, UPIN 191033961135, Precinct 4, MWDBE Contracted Goal: 0% (project was awarded prior to launch of County's M/WBE Program).

Background and Discussion:

Project includes intersection improvements of Fry Rd at Longenbaugh Rd. Change includes additional time for re-design of elevations to match existing (10 days), for delay in supply of joint sealant material (15 days) and additional median work requested by the Precinct (50 days).

Expected Impact:

Changes allow the Contractor to complete additional work and accommodate a delay in supply beyond his control without penalty.

Alternative Options:

Reduce the scope of the project to eliminate the need for additional time.

Alignment with Goal(s):

- ☐ Justice and Safety
- ☐ Economic Opportunity

- ☐ Housing
☐ Public Health
☒ Transportation
☐ Flooding
☐ Environment
☐ Governance and Customer Service

Prior Court Action (if any):

Date	Agenda Item #	Action Taken
05/25/2021	221	Contract Award

Location:

Address (if applicable): Fry Road at Longenbaugh Road.

Precinct(s): Precinct 4

Fiscal and Personnel Summary			
Service Name	Improvements		
	SFY 22	FY 23	Next 3 FYs
Incremental Expenditures (do NOT write values in thousands or millions)			
Labor Expenditures	\$	\$	\$
Non-Labor Expenditures	\$	\$	\$
Total Incremental Expenditures	\$	\$	\$
Funding Sources (do NOT write values in thousands or millions)			
Existing Budget			
Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
Total Current Budget	\$	\$	\$
Additional Budget Requested			
Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
Choose an item.	\$	\$	\$
Total Additional Budget Requested	\$	\$	\$
Total Funding Sources	\$	\$	\$
Personnel (Fill out section only if requesting new PCNs)			
Current Position Count for Service	-	-	-
Additional Positions Requested	-	-	-
Total Personnel	-	-	-

Anticipated Court Date: August 02, 2022

Anticipated Implementation Date (if different from Court date): N/A

Emergency/Disaster Recovery Note: Not an emergency, disaster, or COVID-19 related item

Contact(s) name, title, department: Julia Bond, P.E., Manager HCED-CPD

Attachments (if applicable): County Auditor's Form 1258B