



Legislation Text

File #: 24-2119, **Version:** 1

Department: County Engineer

Department Head/Elected Official: Milton Rahman, PhD, P.E., PMP, CFM, ENV-SP, County Engineer

Regular or Supplemental RCA: Regular RCA

Type of Request: Contract - Amendment

Project ID (if applicable): Job No. 22/0227, UPIN 21289MF1Y501

Vendor/Entity Legal Name (if applicable): Reliance Construction Services, LP

MWDBE Contracted Goal (if applicable): 20%

MWDBE Current Participation (if applicable): 100%

Justification for 0% MWDBE Participation Goal: N/A - Goal is not 0% and is listed above

Request Summary (Agenda Caption):

Request for approval of a change in contract with Reliance Construction Services, LP in connection with Water Distribution System - Parkwood Estates Phase 2 Charrin Dr - 2020, adding 86 calendar days, Job No. 22/0227-2, UPIN 21289MF1Y501, Precinct 2, MWDBE Contracted Goal: 20%, MWDBE Current Participation: 100%.

Background and Discussion:

Change Order - 1 added 90 days to this project because the property owners are generally not paying the water meter deposits in a timely manner, and once the deposits are paid, the City of Houston procedure to process the Home Connection Approvals has been very slow. Therefore, the Contractor has been delayed in performing the waterline home connection work as required.

Change Order - 3 will be another time extension of 86 days because of this same reason.

Expected Impact:

If the additional time is not granted, the contractor will not be able to complete the require water line home connections needed to complete this project.

Alternative Options:

None

Alignment with Goal(s):

- ☐ Justice and Safety
- ☐ Economic Opportunity
- ☐ Housing
- ☒ Public Health
- ☐ Transportation

- _ Flooding
- _ Environment
- _ Governance and Customer Service

Prior Court Action (if any):

Date	Agenda Item #	Action Taken
10/25/2022	178	Contract Award
09/19/2023	70	Contract Amendment for extension of project term

Location:

Address (if applicable):

Precinct(s): Precinct 3

Fiscal and Personnel Summary				
Service Name	Engineering			
	Current Fiscal Year Cost			Annual Fiscal Cost
	Labor	Non-Labor	Total	Recurring Expenses
Funding Sources				
Existing Budget				
Choose an item.	\$	\$	\$	\$
Choose an item.	\$	\$	\$	\$
Choose an item.	\$	\$	\$	\$
Total Current Budget	\$	\$	\$	\$
Additional Budget Request (<i>Requires Fiscal Review Request Form</i>)				
Choose an item.	\$	\$	\$	\$
Choose an item.	\$	\$	\$	\$
Choose an item.	\$	\$	\$	\$
Total Additional Budget Request	\$	\$	\$	\$
Total Funding Request	\$	\$	\$	\$
Personnel (Fill out section only if requesting new PCNs)				
Current Position Count for Service	-	-	-	-
Additional Positions Request	-	-	-	-
Total Personnel	-	-	-	-

Anticipated Court Date: April 23, 2024**Anticipated Implementation Date** (if different from Court date): N/A**Emergency/Disaster Recovery Note:** Not an emergency, disaster, or COVID-19 related item

Contact(s) name, title, department: Erwin Burden, PE, Senior Director of Capital Project Infrastructure, Harris County Engineering Department

Attachments (if applicable): County Auditor's Form 1258B